

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15 90% Design: E1	16 Stakeholder review of 90% E1 (until Jan. 5)	17	18 TU Open House: info on Twisp laterals for E1 & Painters Addition users 6 PM, Riverbank	19 90% Design: East Lower Laterals	20
21 Winter Solstice	22	23	24	25 Christmas	26	27
28	29	30	31	Notes:		

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1 New Year's Day	2	3
4	5 Comments due back to Anchor on E1 90%	6	7	8	9 Comments due back to Justin on East Lower laterals 90%	10
11	12	13	14 Final Design & Tech Specs: E1	15 Submit ad to papers for E1	16	17
18	19 Martin Luther King 1st week of advertising: E1	20	21	22	23	24
25	26 2nd week of advertising: E1	27	28 Final Design & Tech Specs: East Lower Laterals	29 Submit ad to papers for East Lower Laterals	30 90% Design: West Pipe	31

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1 Super Bowl	2 Groundhog Day 1st week of advertising: East Lower Laterals Stakeholder Review of West Pipe 90% (until 2/13)	3 Pre-bid walkthrough: E1	4	5	6	7
8	9 2nd week of advertising: East Lower Laterals	10	11	12	13 Comments on West Pipe 90% due back to Anchor	14 Valentine's Day
15	16 Presidents' Day	17 Pre-bid walkthrough: East Lower Laterals	18	19	20	21
22	23	24	25	26 Final Design & Tech Specs: West Pipe Submit ad to papers for West Pipe	27 Bid opening: East Lower Laterals	28

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2 1st week of advertising: West Pipe	3	4	5	6 Bid opening: E1 Award: East Lower Laterals Contract	7
8 Daylight Saving Time Begins	9 2nd week of advertising: West Pipe Notice to proceed & procure: East Lower Laterals	10	11	12	13 Award: E1 Contract	14
15	16 Notice to proceed & procure: E1	17 Pre-bid: West Pipe	18	19	20 Spring Begins	21
22	23	24	25	26	27 60% Design: E2/E5	28
29	30	31	Notes:			

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2 Bid opening: West Pipe	3 Good Friday	4
5 Easter	6	7	8	9 Award: West Pipe	10	11
12	13 Notice to proceed & procure: West Pipe	14	15 Tax Day (Taxes Due)	16	17	18
19	20	21	22 Earth Day	23	24 Arbor Day	25
26	27	28	29	30	Notes:	

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1 90% Design: E2/E5 Substantial completion: East Lower Laterals	2
3	4	5	6	7	8	9
10 Mother's Day	11	12	13	14	15	16 Armed Forces Day
17	18	19	20	21	22	23
24	25 Memorial Day	26	27	28	29	30
31	Notes:					

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1	2	3	4	5 Final Design & Tech Specs: E2/E5 Substantial completion: E1	6
7	8	9	10 Submit ad to papers for E2/E5	11	12	13
14 Flag Day	15 1st week of advertising: E2/E5	16	17	18 International Picnic Day	19	20
21 Father's Day / Summer Sol	22 2nd week of advertising: E2/E5	23	24	25	26	27
28	29	30 Pre-bid: E2/E5	Notes:			

◀ Jun 2015

~ July 2015 ~

Aug 2015 ▶

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4 Independence Day
5	6	7	8	9	10	11
12	13	14	15	16	17 Bid opening: E2/E5	18
19	20	21	22	23	24 Award: E2/E5	25
26	27	28	29	30	31 Final specs: Tree Removal	Notes: